COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO MAIN & CROSS ROAD AT KODHANDARAMASWAMY TEMPLE BACK SIDE AREA & KAMMAGONDANAHALLI IN WARD NO. 12**

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable :

4. Work Order No. & Dt : EE/DD/wo/46/14-15

5. Name of Contractor : **TECHNICAL MANAGER, KRIDL**

6a. Time stipulated for completion of work : 90days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1696/11-12

8. Check measurement of the Asst. : M.B. No. 1696/11-12 Page No. 169570

Asst. Exe. Eng. / Exe. Eng : Page No. 169777

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer N.K.Ravi

b) Asst. Exe. Engineer Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
9.47Lkh	9,96,666:00	—	

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi N.K.

ASST. ENGINEER)

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. ( )